



Australian Government

Australian Nuclear Science and Technology Organisation

# Progress on Construction of Australia's Replacement Research Reactor (OPAL)

# Overview

- Owner / Operator - ANSTO
- Aims
  - World class neutron research centre
  - Significant radioisotope production capability
  - Replacement for HIFAR

# Overview (continued)

- Procurement Strategy
  - Turnkey contract
  - Detailed and demanding performance specification
- Contractor - INVAP SE
  - Design, construction and commissioning

# Overview (continued)

- Budget (Nov 99 \$Aust)
  - Original \$335.2M - Current \$359.6M
- Schedule
  - Originally completion due at end 2005
  - Currently completion expected at end 2006
- Cost and schedule overruns due to:
  - Unexpected geological features
  - Increased security expectations
  - Regulatory complexities



# Reactor

- 20 MW
- Compact core (~300 kW/L)
- Plate type LEU fuel
- D<sub>2</sub>O reflector
- Upward coolant flow (light water)

# Current Status

- Project Launch
- Preliminary engineering
- Detail engineering
- Construction
- Manufacture and procurement

- **Installation**
- **Pre-operational testing**

- Commissioning








04 07 2003 10:56





12 8 2003










2 10 2003





2-10-2003

























7 10 2003









30 10 2003









25 2 2004





10 9 2004






9 7 2004





13 7 2004





30 03 2005




































# Current Status

- 8 years since project approval by government
- 5 years since contract with INVAP
- Work under the contract is 95% complete
- More than a year to complete the final 5%



# What next ?

- Complete installation and pre-commissioning and commence cold commissioning before the end of the year
- Load fuel during the first half of next year
- Complete the project before the end of 2006



